

EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of 1st Floor Gymnasium and Library building in Existing Community Centre at Singapura in ward no. 11 Kuvempunagara, Vidyaranyapura sub division.
2	Amount of Work Portion	1833034.14
3	Estimated Cost	18.50
4	Name of contractor	S. M. Varadharajappa
5	Agreement No.	229/ 04.01.2013
6	No. and date under which work order issued	229/12-13 / 04.01.2013
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	—
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಬೈತಾರಯಾಪುರಾ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎ.ಎ., ಬೆಂಗಳೂರು

Assistant Executive Engineer
Vidyaranyapura Sub Division
RBMP, Bangalore - 97

EOT granted for 1335 days

Chief Engineer
Yelahanka Zone, Bangalore-92
Yelahanka Zone
Jhalak Bangalore Mahanagara
Bangalore 92